Information on the progress of the implementation of the approved investment program of Kazakhstan-China Pipeline LLP for the 2 quarter of 2025.

| | Name of work/service | Unit of measuremen t | Quantity | Plan thousand tenge without VAT | Fact thousand tenge without VAT | Execution, % | |
|----|---|----------------------------|----------|---------------------------------------|---------------------------------------|--------------|---|
| 1 | Design and survey work for the development of a working project "Major repairs/reconstruction of the 10 kV power line" MN K-K" | FEAST | 1 | 73 150 | 0 | 0% | Based on the results of 1087440/2025/1 dated LLP for the amount of amounted to 7,315 the |
| 2 | Design and survey work for the development of a working project "Major repairs of a 10 kV radial overhead power line with a total length of 108.5 km" | FEAST | 1 | 32 500 | 0 | 0% | Based on the results o 1087472/2025/1 dated LLP for the amount of amounted to 3,250 the |
| | Design and survey work for the development of design and estimate documentation for the reconstruction of structures of the Kenkiyak-Kumkol Main Pipeline | FEAST | 1 | 94 694 | 0 | 0% | Based on the results of 1087432/2025/1 dated PROJEC TS LLP for t the savings amounted |
| 4 | Installation of overflow on sections of highway roads in areas of washouts | Complex of works | 1 | 46 791 | 0 | 0% | Procurement procedur portal of JSC Samruk- |
| 5 | Construction of crossings across the Kenkiyak-Kumkol main line | Complex of works | 2 | 22 604 | 0 | 0% | Based on the results o 1089888/2025/1 dated for the amount of 22,0 amounted to 604 thous |
| 6 | Implementation of the SON UPOU "Kenkiyak" MN "Kenkiyak - Kumkol" | Complex of works | 1 | 1 235 305 | 0 | 0% | Procurement procedur portal of JSC Samruk- |
| 7 | Modernization of TRS MN Kenkiyak - Kumkol | Complex of works | 1 | 898 804,08 | 0 | 0% | Preparation of materia |
| | Design and survey work for the development of design and estimate documentation for SCADA Modernization of the Kenkiyak-Kumkol MN | FEAST | 1 | 30 000 | 0 | 0% | Procurement procedur portal of JSC Samruk- |
| | Design and survey work for the development of design and estimate documentation for the modernization of the MN Kenkiyak-Kumkol PLC | Complex of works | 1 | 30 000 | 0 | 0% | Procurement procedur portal of JSC Samruk- |
| 10 | Major repairs of the boiler room, heating systems, hot water supply OAVP Aralsk | Complex of works | 1 | 80 576 | 0 | 0% | Procurement procedur portal of JSC Samruk- |

Note

of the procurement procedures, contract No. ed May 26, 2025 was concluded with Alliancegenproekt of 65,835.0 thousand tenge excluding VAT, the savings housand tenge.

of the procurement procedures, contract No. ed May 14, 2025 was concluded with Alliancegenproekt of 29,250.12 thousand tenge excluding VAT, the savings housand tenge.

of the procurement procedures, contract No. ed April 25, 2025 was concluded with KAZHADA r the amount of 85,225.0 thousand tenge excluding VAT, ed to 9,469 thousand tenge.

ures are being conducted on the electronic procurement k-Kazyna.

of the procurement procedures, contract No. ed May 16, 2025 was concluded with Zhoba Tabys LLP 2,000 thousand tenge excluding VAT, the savings ousand tenge.

ures are being conducted on the electronic procurement k-Kazyna.

rials for tender procedures.

ures are being conducted on the electronic procurement k-Kazyna.

ures are being conducted on the electronic procurement k-Kazyna.

ures are being conducted on the electronic procurement k-Kazyna.

| | TOTAL in tenge without VAT | | | 3 512 201 | 98 355 | 3% | |
|----|---|--------|-----|-----------|--------|-----|---|
| 16 | Purchase of fixed assets | things | 216 | 133 904 | 28 290 | 21% | Procurement procedu portal of JSC Samruk |
| 15 | Modernization of the equipment of the Kumkol MN Kenkiyak-Kumkol water treatment plant (P&I) | FEAST | 1 | 38 600 | 0 | 0% | Based on the results of dated 16.06.2025 was AllianceGenProekt Li excluding VAT, resul |
| 14 | Design and survey work for the development of design and estimate documentation for the project "Reconstruction of buildings and structures of the Aralsk MN Kenkiyak-Kumkol OAVP." | FEAST | 1 | 40 320 | 0 | 0% | Based on the results of with Meken K LLC for VAT, resulting in sav |
| 13 | Design and survey work for the development of design and estimate documentation for connecting the distribution substation (Solenaya, Saksaulskaya, Tokabay, Aralsk), the Tokabay fire alarm system to the telecommunication networks of the Kenkiyak-Kumkol main line | FEAST | 1 | 25 000 | 0 | 0% | Procurement procedur portal of JSC Samruk |
| 12 | Provision of additional equipment and replacement of devices and devices at the Kenkiyak-Kumkol oil pipeline facilities involved in the operation and maintenance of the oil pipeline, as well as for prompt response to emergency situations | things | 13 | 86 172 | 70 065 | 81% | Procurement procedu portal of JSC Samruk |
| 11 | Provision of equipment with motor transport and special equipment of the Kenkiyak-Kumkol pipeline, involved in the operation and maintenance of the pipeline, as well as for prompt response to emergency situations | things | 8 | 643 780 | 0 | 0% | Procurement procedu portal of JSC Samruk |

dures are being conducted on the electronic procurement uk-Kazyna.

dures are being conducted on the electronic procurement uk-Kazyna.

dures are being conducted on the electronic procurement uk-Kazyna.

s of the tender procedures, an agreement was concluded c for the amount of 36,288.0 thousand tenge excluding avings of 4,032 thousand tenge.

s of the tender procedures, contract No. 1093249/2025/1 vas concluded with a consortium consisting of LLP and GeoTechProekt LLP for 34,740 thousand tenge sulting in savings of 3,860 thousand tenge.

dures are being conducted on the electronic procurement uk-Kazyna.